

# Henderson North Water Treatment Plant

## Finished Water

### Last 180 Days Report

03/31/21

to

09/26/21

	Min	Max	Avg	09/26/21	Units of Measure
Finished Water Turbidity	0.028	0.099	0.036	0.035	NTU
Finished Water Temperature	13.45	29.45	23.34	23.70	Deg. C
Finished Water pH	7.16	7.77	7.51	7.48	SU
Finished Water Alkalinity	64	95	79	87	mg/l
Finished Water Hardness	110	160	133	134	mg/l
Finished Water Calcium Hardness	76	116	95	104	mg/l
Finished Water Conductivity	0.341	0.503	0.409	0.432	mS/cm
Finished Water Total Dissolved Solids	0.164	0.243	0.197	0.210	mg/l
Finished Water Fluoride	0.59	1.34	1.06	1.23	mg/l
Finished Water Iron	0.000	0.187	0.006	0.003	mg/l
Finished Water Manganese	0.004	0.051	0.010	0.008	mg/l
Finished Water Phosphate	0.230	0.960	0.615	0.710	mg/l

#### Grains of Hardness per Gallon

	Max	Average	09/26/21
Finished	9.357	7.795	7.836