

Henderson South Water Treatment Plant
 Finished Water
 Last 180 Days Report

03/31/21

to

09/26/21

	Min	Max	Avg	09/26/21	Units of Measure
Finished Water Turbidity	0.046	0.113	0.059	0.067	NTU
Finished Water Temperature	13.60	29.00	22.60	22.10	Deg. C
Finished Water pH	7.00	7.55	7.27	7.20	SU
Finished Water Alkalinity	55	126	93	112	mg/l
Finished Water Hardness	87	167	132	144	mg/l
Finished Water Conductivity	258	461	343	346	uS/cm
Finished Water Total Dissolved Solids	75.300	230.300	171.667	172.800	mg/l
Finished Water Fluoride	0.71	1.16	0.88	0.81	mg/l
Finished Water Iron	0.000	0.049	0.005	0.003	mg/l
Finished Water Manganese	0.000	0.020	0.010	0.009	mg/l
Finished Water Phosphate	0.050	0.670	0.201	0.180	mg/l

Grains of Hardness per Gallon

	Max	Average	09/26/21
Finished	9.766	7.735	8.421